



EROSION & SEDIMENT CONTROL:

- 1. EROSION AND SEDIMENT CONTROL (ESC) MEASURES WILL BE IMPLEMENTED PRIOR TO, AND MAINTAINED DURING CONSTRUCTION PHASES, TO PREVENT ENTRY OF SEDIMENT INTO THE WATER. ALL DAMAGED EROSION AND SEDIMENT CONTROL MEASURES SHOULD BE REPAIRED OR REPLACED WITHIN 48 HOURS OF INSPECTION OR BOTH.
- 2. ALL DISTURBED AREAS WILL BE MINIMIZED TO THE EXTENT POSSIBLE, AND TEMPORARILY OR PERMANENTLY STABILIZED OR RESTORED AS THE WORK PROGRESSES.
- 3. THE EROSION AND SEDIMENT CONTROL STRATEGIES OUTLINED ON THE PLANS ARE STATIC AND MAY NEED TO BE UPGRADED/AMENDED AS SITE CONDITIONS CHANGE TO MINIMIZE SEDIMENT LADEN RUNOFF FROM LEAVING THE WORK AREA. IF THE PRESCRIBED MEASURES ON THE PLANS ARE NOT EFFECTIVE IN PREVENTING THE RELEASE OF A DELETERIOUS SUBSTANCE, THEN ALTERNATIVE MEASURES MUST BE IMPLEMENTED IMMEDIATELY TO MINIMIZE POTENTIAL ECOLOGICAL IMPACTS AND A TORONTO REGION CONSERVATION AUTHORITY ENFORCEMENT OFFICE SHOULD BE IMMEDIATELY CONTACTED. ADDITIONAL ESC MEASURES TO BE KEPT ON SITE AND USED AS NECESSARY.
- 4. ALL ACTIVITIES, INCLUDING MAINTENANCE PROCEDURES, WILL E CONTROLLED TO PREVENT THE ENTRY OF PETROLEUM PRODUCTS, DEBRIS, RUBBLE, CONCRETE OR OTHER DELETERIOUS SUBSTANCES INTO THE WATER. VEHICULAR REFUELING AND MAINTENANCE AND REFUELING WILL BE CONDUCTED A MINIMUM OF 30 m FROM THE WATER.
- 5. ALL GRADES WITHIN THE REGULATORY FLOOD PLAN WILL BE MAINTAINED OR MATCHED.
- 6. IF NECESSARY, TRUCKS WILL BE WASHED DOWN BEFORE LEAVING THE SITE.
- 7. THE SITE WILL BE WET DOWN IF NECESSARY TO CONTROL DUST.
- 8. ALL CONSTRUCTION EQUIPMENT MUST BE PARKED ON-SITE.
- 9. SEDIMENT CONTROL FENCE TO BE AS PER DETAIL ON THIS DRAWING.
- 10. ALL SILTSACK SEDIMENT CONTROL DEVICES TO BE ROUTINELY INSPECTED AND MAINTAINED IN PROPER WORKING ORDER UNTIL AREA IS STABILIZED.
- 11. SILTSACK TO BE PLACED UNDER GRATES ON ALL CATCHBASINS TO TRAP SEDIMENT. SILTSACK ARE TO BE CLEANED REGULARLY AND ARE NOT TO BE REMOVED UNTIL SUCH TIME AS THE CURBS ARE CONSTRUCTED AND THE BOULEVARDS ARE SODDED OR BACKYARDS GRADED AND SODDED. SILTSACK FOR SILT CONTROL TO BE TERRA FIX SILTSACK OR APPROVED EQUIVALENT AS PER DETAIL ON DRAWING D1.
- 12. IN THE CASE OF ANY CONFLICT WITH ANOTHER PLAN, THIS PLAN PREVAILS ONLY IN RESPECT TO CONSTRUCTION MEASURES AND ACTIVITIES SUCH AS THE CONSTRUCTION ACCESS, SILT FENCE, SECURITY FENCING, SEDIMENT CONTROL, AND MUD MATS.
- 13. STREET SWEEPING, CATCH BASIN CLEANING AND DUST CONTROL ARE THE RESPONSIBILITY OF THE DEVELOPER AND MUST BE KEPT UNDER CONTROL ON ALL ROADWAYS TO THE SATISFACTION OF THE CITY.
- 14. APPROPRIATE SIGNAGE IS TO BE INSTALLED ON THE BOULEVARD TO INDICATE THAT THE SIDEWALK IS NOT ACCESSIBLE.







SCALE: N.T.S.

LEGEND:



OVERLAND FLOW ROUTE

TOPOGRAPHIC & LEGAL
PREPARED BY: J.D. BARNES LIMITE
DATE: JUNE 19, 2024 BENCHMARK NOTES

ELEVATIONS ARE OF GEODETIC ORIGIN (CGVD-1928:78), AND ARE DERIVED FROM GNSS OBSERVATIONS AND NATURAL RESOURCES CANADA'S GEOID MODEL HT2.0.

SITE PLAN
PREPARED BY: STUDIO JCI

DATE: MAY 16, 2025

1. This drawing is the exclusive property of R. J. Burnside & Associates Limited. The reproduction of any part without prior written consent of this office is strictly prohibited. 2. The contractor shall verify all dimensions, levels, and datums on site and report any discrepancies or omissions to this office prior to construction.

3. This drawing is to be read and understood in conjunction with all other plans and documents applicable to this project.

FOR COORDINATION ONLY

No. Issue / Revision ISSUED FOR OPA/ZBA 5/16/2025 A. E. KROETSCH 100072069

BURNSIDE

R.J. Burnside & Associates Limited 1465 Pickering Parkway Pickering, Ontario, L1V 7G7 Telephone: (905) 420-5777 Fax: (905) 420-5247

web www.rjburnside.com

WOOLVERTON HOLDINGS CORP.

180 BLOOR STREET WEST, SUITE 701

TORONTO, ON M5S 1T6

THE WOOLVERTON 13 MOUNTAIN STREET & 19-23 ELM STREET GRIMBSY, ON L3M 3J7

EROSION AND SEDIMENT CONTROL PLAN

Checked Date AK 21/03/25 Project No. ESC₁ 300053081

